

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193433  
Address: 840 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Proof Roll</b>	Joe Starlin	Partial	Monday, November 25, 2019

Informational:

1	Misc	11-25-19 7:49am The proof roll was for 7:30am the truck is not on site at this time.
---	------	--

Informational:

2	Misc	11-25-19 7:49am The proof roll was for 7:30am the truck is not on site at this time. 8:00am They got a truck. We proof rolled the parking lot and the road that goes around the building. They are making corrections around the two storm boxes at the south end of the parking lot. They will be making corrections around the storm boxes at the west end of the site as well. Everything else passed. They are going to add geo grid to help with failed areas.
---	------	---

**Comments:**