

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182607
Address: 829 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Partial	Friday, February 21, 2020

Partial Correction:

1 Misc

OK TO HANG GWB AT STAIRWELL FACE AND BACKSIDE BETWEEN JOISTS AT DOUBLE-WYTHE STAIRWELL WALLS:

SOUTH STAIR #1: FACE AND BACKSIDE BETWEEN JOISTS AT DOUBLE-WYTHE STAIRWELL WALLS 1ST FLOOR, 2ND FLOOR, 3RD FLOOR, 4TH FLOOR;
BASEMENT NORTH & EAST WALLS;

NORTH STAIR #2: FACE AND BACKSIDE BETWEEN JOISTS AT DOUBLE-WYTHE STAIRWELL WALLS: BASEMENT LEVEL; 1ST FLOOR; 2ND FLOOR; 3RD FLOOR; 4TH FLOOR

Partial Correction:

2 Misc

OK TO COVER CEILINGS, WALLS AT:
WALLS ONLY AT MECH / ELEVATOR MACH RMS AT BASEMENT; STAIRWELL 1 AT BASEMENT NORTH

Comments: