

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193328
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Tuesday, February 25, 2020

Informational:	
1 Misc	2-21-20 9:35am They have two roof driains installed on the north side of the building. They had plenty of rock and I told them they could backfill.
Informational:	
2 Misc	2-25-20 They have poured the collars and invert and are breaking rock for more storm line. They had me sign off on the fire line for sprinkler install.

Comments: