

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191897
Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Coliform Test 1	Ronald Paynter	Passed	Tuesday, February 25, 2020

Informational: 1	Misc	Chlorinated the water line. Will dechlorinate the line tomorrow after 10:30 AM. RP 2-17-20
---------------------	------	--

Informational: 2	Misc	Dechlorinated the water lines. Will pull first Bac T samples tomorrow. RP 2-18-20
---------------------	------	---

Informational: 3	Misc	Pulled first samples from water lines 1, 2 and 3 for the Bac T test performed by Keystone Labs. Will get results tomorrow. RP 2-19-20
---------------------	------	---

Informational: 4	Misc	First Bac T test performed by Keystone Laboratories passed. RP 2-21-20
---------------------	------	--

Comments: