## CITY OF LEE'S SUMMIT

# Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

### **DEVSERVICES.CITYOFLS.NET**

### **Inspection Summary**

Permit #: PRRES20192753

Address: 1108 NE GOSHEN CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Khanh Nguyen Failed Friday, February 28,

Residential 2020

#### Corrective Action Required:

1 Misc FRAMING:

- -Garage portal brace walls-install straps on the inner sides of the brace per
- code
- -Install collar ties above garage
- -Install full stud support for joist at master closet/garage return air wall
- -Fb fireplace space from roof
- -Security blocking for rear exterior doors
- -Install 3-studs support for ceiling beam at 2nd fl bathroom wall
- -Toe nail joists to sill and top plates in basement
- -Anchor sill plates at rear basement walls per code
- -Provide solid blocking under point loads to I beam below (at laundry rm sink

wall)

#### PLUMBING:

-Protect water lines at master bathroom tub

#### **MECHANICAL:**

- -Install fireplace
- -Pan off return air from soffit above door of basement bedroom

### \*\*OK TO INSULATE

•					•	
Co	m	m	_	n	TC	