

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20192551  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	John Jackson	Partial	Friday, February 28, 2020

Informational:

1	Misc	Water pipe encasement concrete will be onsite around 5:00 pm. Contractor will take pictures of water pipe encasement for files and reports.
---	------	--

Informational:

2	Misc	Contractor ( CP Constrution) installed approximately 400' of 8" PVC on line 2 from Sta. 10+00 to 14+05. A 22 deg 8" Bend was installed at Sta. 14+03.82 on (line 2) 2/28/20. Contractor will continue work next week.
---	------	---

**Comments:**