

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20192670  
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Failed	Friday, February 28, 2020

Partial Correction:

1 Misc

OK TO COVER WHEN READY COMPONENTS OF RATED ASSEMBLIES AT:  
WALL ON (3) SOUTH FACE ONE LAYER 5/8" TYPE X GWB; 2ND LAYER OK TO  
TAPE, MUD AND FIRESTOP AFTER SCREWS ARE ADDED AS POINTED OUT;

WALL ON (5) SOUTH FACE ONE LAYER 5/8" TYPE X GWB;

Corrective Action Required:

2 Misc

DEMISING WALL GWB NOT SCREWED PER UL AT BOTTOM PLATE.

MECHANICAL ROOM NOT ACCESSIBLE FOR GWB INSPECTION.

**Comments:**