

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191159
Address: 120 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|------------|----------|---------------------------|
| Underslab Plumbing Inspection - Commercial | John Borns | Partial | Monday, March 02, 2020 |

Partial Correction:

1 Misc

OK TO COVER WHEN READY UNDER-SLAB PLUMBING:
AT DEEP END OF POOL: TWO (M1) DRAINS; P4, P6, AND P10 PIPING; RETURN
PIPING AT MAIN SLAB (ONE REPAIR IN PROGRESS DUE TO PRESSURE TEST
LEAK); P8, P10, P12 TRENCH DRAIN SOUTH END OF POOL
; RESTROOM/TOILET SPACES 106-112 AT NE CORNER; **FILTRATION & CHEMICAL
SPACES 101, 104, 105 AT NW CORNER;**

ENSURE PRESSURE-TESTING OF PIPING SYSTEM IS PERFORMED PER IPC 312

Comments: