## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500

NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

DE - Water Line - Coliform Test Ronald Paynter Partial Monday, March 02, 2020

Informational:

1 Misc Chlorinated the water line for Shamrock and Joshua. We will dechlorinate

the lines tomorrow at 1PM. RP 2-28-20

Informational:

2 Misc Dechlorinated the water line off Shamrock and Joshua. We will pull first Bac

T samples on Monday. RP 2-29-20

Informational:

3 Misc Collected first Bac T samples at 3 locations with John from Redford

Construction. Will get the results from Keystone Laboratories tomorrow. RP

3-2-20

**Comments:**