

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193328  
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	Joe Starlin	Partial	Monday, March 02, 2020

Informational:  
1 Misc 2-21-20 9:35am They have two roof driains installed on the north side of the building. They had plenty of rock and I told them they could backfill.

Informational:  
2 Misc 2-25-20 They have poured the collars and invert and are breaking rock for more storm line. They had me sign off on the fire line for sprinkler install.

Corrective Action Required:  
3 Misc 2-28-20 9:26am They have ran all the storm pipe. Steve Robbins performed inspections on 2-26 and 2-27. The roof drain pipe are installed.

Informational:  
4 Misc 3-2-20 8:20AM Dirt Movers are hammering rock to install more storm pipe. 9:44am They have one stick of 15" storm pipe installed. 1:55pm They have installed a second stick for 15" storm pipe and are breaking rock.

**Comments:**