



1100 W. Cambridge Circle Drive, Suite 700
Kansas City, Kansas 66103
913.627.9040

DEVIATION LIST

Project Name:	Summit of West Pryor Apartments
Project Location:	Lee' Summit, Missouri
Agency Name:	Cook, Flatt & Strobel Engineers, P.A. (CFS Engineers)
Name:	Adam McEachron, P.E.
CFS Project Number:	19-1125

Item #	Date	Report #	Discrepancy Location	Discrepancy	Resolution	Resolution Date
1	12/31/19	CYL 1948	Grout - CMU Wall from B.2-12 to 10.2-A (Elev. 100.4 to 103.4 Top of Wall)	Cubes didn't make required 28 day strength of 2500 PSI Required: 2500 PSI Actual: 1129 PSI	<i>56 Day Cube Set up for 1/28/20</i> <i>56 Day - 2053 PSI Set was damaged in the field.</i> <i>EOR Acceptance Required</i>	
2	1/31/2020	62	Skidmore Load Test on TC Bolts	Most of the A490 1" diameter bolts failed to meet the minimum design strength of 67.2k.		

Date: 2/6/2020