



1100 W Cambridge Circle Drive  
Suite 700  
Kansas City, Kansas 66103  
913.627.9040

2121 Moodie Road  
Lawrence, Kansas 66046  
785.856.9600

2011 NW Topeka Blvd  
Topeka, Kansas 66608  
785.270.6447

## DAILY FIELD REPORT

CLIENT: Pearl Real Estate Company  
919 N East Street  
Indianapolis, Indiana 46202

PROJECT: Summit of West Pryor  
Apartments  
Lee's Summit, Missouri

ATTN: Brad Richey

DATE: 1/30/20

WEATHER: Partly Sunny

CFS  
PERSONNEL: A. Goodhope, P.E.

TEMPERATURE: 33-36

REPORT #: 19-1125-dr- 61

### TYPE OF SERVICE BEING PERFORMED

OTHER STRUCTURAL STEEL

**DEVIATION FOUND: NO**

**DEVIATION CORRECTED:**

**ORIGINAL DEVIATION DATE:**

### WORK ACCOMPLISHED THIS DATE:

- Observed bolted connections at the 1st Floor level and the commercial floor level (which are offset by 4' vertically) on Line 11 and to the north of Line 11, west of Line F. A few bolts had not been snapped yet, but the steel erectors immediately rectified this deficiency.
- Observed that the beams bearing on the west and north CMU walls were not welded to the bearing plates yet. The bearing plates were not bolted to the CMU walls yet. The bearing plates were not being supported by a full bed of leveling grout. (Ref. Section 11/S300 and Photo #1 below.) [Work-in-Progress]