



1100 W Cambridge Circle Drive, Suite 700  
Kansas City, Kansas 66103  
913.627.9040

## REPORT OF CONCRETE COMPRESSION TEST

CLIENT: Pearl Real Estate Company  
919 N East Street  
Indianapolis, Indiana 46202

PROJECT: Summit of West Pryor Apartments  
Lee's Summit, Missouri

ATTN: Brad Richey

TECHNICIAN: M. Simpson

DATE: 12/6/2019

REPORT: 19-1125 CYL 1790

LOCATION OF POUR: Ftgs. 4.0-A to 1.4-A

DATE POURED:	11/8/2019		DESIGN	ACTUAL
TIME BATCHED:	3:46	SLUMP (Inches): (ASTM C143)	4 (+/- 1)	5
TIME SAMPLED:	4:15	AIR CONTENT (%): (ASTM C143)		
CU YDS DELIVERED/TESTED:	10	UNIT WEIGHT (PCF):	n/a	n/a
DATE RECEIVED IN LAB:	11/9/2019	VOLUMETRIC A	n/a	n/a
AIR TEMPERATURE - °F	43	SUPPLIER:	Geiger	
CONCRETE TEMPERATURE - °F	67	DELIVERY TICKET #:	894067	
(ASTM C1064)		MIX NO. & PROPORTIONS:	W500-3/4-4.50 (425+75C)	

### COMPRESSION TEST RESULTS (ASTM C39)

(Nominal Cylinder Size 4" x 8")

SET NO	TYPE CURING	DATE TESTED	AGE (days)	DIAMETER (in)	Area (in <sup>2</sup> )	ULTIMATE LOAD (lbf)	COMPRESSIVE STRENGTH (psi)	TYPE OF FRACTURE*
1790	Lab	11/15/2019	7	4.00	12.57	64200.00	5110	2
1790	Lab	12/6/2019	28	4.01	12.63	80390.00	6370	2
1790	Lab	12/6/2019	28	4.01	12.63	84070.00	6660	5
1790	HOLD							
SPECIFICATIONS:				3500 PSI @ 28 Days				

Respectfully Submitted,

\* Cylinders Made by CFS Representatives

COOK, FLATT & STROBEL ENGINEERS, P.A.

\* Cylinders Picked Up by CFS Representatives

\* Test Results Comply with Applicable Specifications

Adam McEachron, P.E | Senior Project Engineer

All results and observations relate only to the items inspected or tested. This report shall not be reproduced, except in full, without the prior written approval of CFS.