CFS Engineers	1100 W Cambridge Circle Drive Suite 700 Kansas City, Kansas 66103 913.627.9040	2121 Moodie Road Lawrence, Kansas 66046 785.856.9600	2011 NW Topeka Blvd Topeka, Kansas 66608 785.270.6447
DAILY FIELD REPORT			
CLIENT:	Pearl Real Estate Company 919 N East Street Indianapolis, Indiana 46202	PROJECT:	Summit of West Pryor Apartments Lee's Summit, Missouri
ATTN:	Brad Richey	DATE:	2/6/20
WEATHER:	Sunny	CFS PERSONNEL:	A. Goodhope, P.E.
TEMPERATURE:	21-35	REPORT #:	19-1125-dr- 68
TYPE OF SERVICE BEING PERFORMED			
OTHER	STRUCTURAL STEEL		DEVIATION FOUND: NO

HER STRUCTURAL STEEL

DEVIATION CORRECTED:

ORIGINAL DEVIATION DATE:

WORK ACCOMPLISHED THIS DATE:

•

Observed Skidmore load testing of A490 bolts from lots that failed testing on 01/31/20. There were no more bolts available for testing from three (3) of the lots desired to re-test. See attachment for Skidmore load test results from today. The test results appeared to be lacking in strength again. [Ref. Deviation from 01/31/20.]

Provided continuous observation of the full-penetration welds for the cantilevered beams at the 1st Floor Level at 13-B.3, 13-C and 13-C.4, all on the north face of the north cast-in-place wall. The welds appeared to be satisfactory.