



1100 W. Cambridge Circle Drive, Suite 700
Kansas City, Kansas 66103
913.627.9040

DEVIATION LIST

Project Name:	Summit of West Pryor Apartments
Project Location:	Lee' Summit, Missouri
Agency Name:	Cook, Flatt & Strobel Engineers, P.A. (CFS Engineers)
Name:	Adam McEachron, P.E.
CFS Project Number:	19-1125

Item #	Date	Report #	Discrepancy Location	Discrepancy	Resolution	Resolution Date
1	12/31/19	CYL 1948	Grout - CMU Wall from B.2-12 to 10.2-A (Elev. 100.4 to 103.4 Top of Wall)	Cubes didn't make required 28 day strength of 2500 PSI Required: 2500 PSI Actual: 1129 PSI	<i>56 Day Cube Set up for 1/28/20</i> <i>56 Day - 2053 PSI Set was damaged in the field.</i> <i>EOR Acceptance Required</i>	
2	1/31/2020	62	Skidmore Load Test on TC Bolts	Most of the A490 1" diameter bolts failed to meet the minimum design strength of 67.2k.		
3	2/3/2020	67	1st Floor moment welds at	The bottom flange of the		

Date: 2/20/2020



1100 W. Cambridge Circle Drive, Suite 700
Kansas City, Kansas 66103
913.627.9040

			13-B.3, 13-C and 13-C.4	beams could not be welded to the embed plates per Sections VV/E11009 and 24/E11013 on the approved shop drawings. The backer bar was placed on top of the bottom flange, and it was fillet-welded to both the embed plate and the bottom flange of the beam. This requires review by the EOR.		
--	--	--	-------------------------	---	--	--