



1100 W Cambridge Circle Drive  
Suite 700  
Kansas City, Kansas 66103  
913.627.9040

2121 Moodie Road  
Lawrence, Kansas 66046  
785.856.9600

2011 NW Topeka Blvd  
Topeka, Kansas 66608  
785.270.6447

## REPORT OF CONCRETE COMPRESSION TEST

CLIENT: Pearl Real Estate Company  
919 N East Street  
Indianapolis, Indiana 46202

PROJECT: Summit of West Pryor Apartments  
Lee's Summit, Missouri

ATTN: Brad Richey

TECHNICIAN: M. Simpson

DATE: 2/13/2020

REPORT: 19-1125 CYL 88

LOCATION OF POUR: North Stairwell Floor

DATE POURED:	1/16/2020		DESIGN	ACTUAL
TIME BATCHED:	10:31	SLUMP (Inches): (ASTM C143)	6 w/ Plasticizer	6
TIME SAMPLED:	11:15	AIR CONTENT (%): (ASTM C143)	n/a	n/a
CU YDS DELIVERED/TESTED:	6.5	UNIT WEIGHT (PCF):	n/a	n/a
DATE RECEIVED IN LAB:	1/17/2020	VOLUMETRIC AIR (Roll)	n/a	n/a
AIR TEMPERATURE - °F	15	SUPPLIER:	Geiger	
CONCRETE TEMPERATURE - °F	65	DELIVERY TICKET #:	897893	
(ASTM C1064)		MIX NO. & PROPORTIONS:	WA610-3/4-6.40 (519+91C)	

### COMPRESSION TEST RESULTS (ASTM C39)

(Nominal Cylinder Size 4" x 8")

SET NO	TYPE CURING	DATE TESTED	AGE (days)	DIAMETER (in)	Area (in <sup>2</sup> )	ULTIMATE LOAD (lbf)	COMPRESSIVE STRENGTH (psi)	TYPE OF FRACTURE*
88	Lab	1/23/2020	7	4.01	12.63	55400.00	4390	5
88	Lab	2/13/2020	28	4.01	12.63	72540.00	5740	2
88	Lab	2/13/2020	28	4.00	12.57	65990.00	5250	2
88	HOLD							
SPECIFICATIONS:				4000 PSI @ 28 Days				

Respectfully Submitted,

\* Cylinders Made by CFS Representatives

COOK, FLATT & STROBEL ENGINEERS, P.A.

\* Cylinders Picked Up by CFS Representatives

\* Test Results Comply with Applicable Specifications

Adam McEachron, P.E | Senior Project Engineer

All results and observations relate only to the items inspected or tested. This report shall not be reproduced, except in full, without the prior written approval of CFS.