



1100 W Cambridge Circle Drive  
Suite 700  
Kansas City, Kansas 66103  
913.627.9040

2121 Moodie Road  
Lawrence, Kansas 66046  
785.856.9600

2011 NW Topeka Blvd  
Topeka, Kansas 66608  
785.270.6447

## DAILY FIELD REPORT

CLIENT: Pearl Real Estate Company  
919 N East Street  
Indianapolis, Indiana 46202

PROJECT: Summit of West Pryor  
Apartments  
Lee's Summit, Missouri

ATTN: Brad Richey

DATE: 2/19/20

WEATHER: Fair

CFS  
PERSONNEL: A. Goodhope, P.E. / J. Moreland, EI

TEMPERATURE: 31-41

REPORT #: 19-1125-dr- 82

### TYPE OF SERVICE BEING PERFORMED

OTHER STRUCTURAL STEEL

**DEVIATION FOUND: NO**

**DEVIATION CORRECTED:**

**ORIGINAL DEVIATION DATE:**

### WORK ACCOMPLISHED THIS DATE:

- Observed the composite slab shear studs on the First Floor north of Grid Line 8. The studs were counted and also “pinged” to ensure adequate welding to the floor support beams. Previously missing studs had been added.
- Observed the metal floor deck attachment for the First Floor north of Line 8 using the Hilti submittal with the approval date of 01/24/20. Missing Hilti nails and sidelap fasteners were marked with pink paint, and the steel erection crew immediately installed them.
- Observed the bent plate dowels just West of Grid Line A between Grid Line 11.6 and 11.8; along Grid Line 11.8 from Grid Line C to C.3; along Grid Line C.3 from Grid Line 11.6 to 11.8; and along Grid Line C.7 from Grid Line 11.6 to 11.8. The dowels were found to be satisfactory.