

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20191083
Address: 109 SW MEADOWBROOK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---------------------------------|--------------|----------|-------------------------|
| DE - Sidewalk Inspection | John DiMauro | Passed | Tuesday, March 03, 2020 |

Corrective Action Required:

| | | |
|---|------|---|
| 1 | Misc | The sidewalk is not complete. The ADA ramp that the sidewalk will be tying into on the west side of the property is not the correct type of ramp. The ramp will need to be removed and replaced with a Type B ADA ramp. |
|---|------|---|

Informational:

| | | |
|---|------|---------------------|
| 2 | Misc | PRE POUR INSPECTION |
|---|------|---------------------|

The forms are set and there appears to be sufficient compacted aggregate.

Informational:

| | | |
|---|------|---------------------|
| 3 | Misc | PRE POUR INSPECTION |
|---|------|---------------------|

ADA ramp is formed up. There appears to be sufficient compacted aggregate.

Informational:

| | | |
|---|------|--|
| 4 | Misc | Sidewalk and ADA ramp are complete and appear to be in compliance. |
|---|------|--|

Comments: