

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20193630
Address: 1812 SW RIVER RUN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Residential	Mark Harding	Failed	Tuesday, March 03, 2020

Corrective Action Required:

1	Misc	Provide address - Provide erosion control & gravel filter - Provide 3rd party inspection within 48 hours of inspection - Provide engineers report for compaction - Letter needs to address frost footing at walkout - 2/11/20 EMAIL & CALL BUILDER NO CONTACT FOOTING & FOUNDATION POURED WITHOUT APPROVAL NO ENGINEER REPORT STOP WORK ORDER ISSUED
---	------	---

Corrective Action Required:

2	Misc	Insulation is not installed per code. contact Mark Harding, see email to RES. do not cover.
---	------	--

Comments: