

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500  
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Coliform Test 1</b>	Ronald Paynter	Passed	Friday, March 06, 2020

Informational:

1 Misc

Chlorinated the water line for Shamrock and Joshua. We will dechlorinate the lines tomorrow at 1PM. RP 2-28-20

Informational:

2 Misc

Dechlorinated the water line off Shamrock and Joshua. We will pull first Bac T samples on Monday. RP 2-29-20

Informational:

3 Misc

Collected first Bac T samples at 3 locations with John from Redford Construction. Will get the results from Keystone Laboratories tomorrow. RP 3-2-20

Informational:

4 Misc

First Bac T samples passed. RP 3-4-20

**Comments:**