

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20192377  
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb - Proof Roll</b>	Joe Starlin	Partial	Friday, November 08, 2019

Informational:

1	Misc	11-5-19 We started the proof roll at 9:16am on Lowenstein. All of the curb line passed with corrections needed in a few spots and at all radiuses. The park curb line passed on the east side. We have not proof rolled the west side of the park.
---	------	--

Informational:

2	Misc	11-9-19 1:55pm The curb proof roll at the intersection of Pryor and Lowenstein has passed, pending more dry time. The curb line on the west side of the park failed.
---	------	--

**Comments:**