

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192377
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Wedge Lift	Joe Starlin	Partial	Thursday, November 21, 2019

Informational:

1	Misc	11-21-19 9:38am They have swept and dried the base from last nights rain and will start laying the second lift at 10am.
---	------	---

Informational:

2	Misc	11-21-19 9:38am They have swept and dried the base from last nights rain and will start laying the second lift at 10am. 12:40pm They have completed the second lift on the north side and they are now starting at Pryor a laying the south side. Temps out of the truck are averaging 260 degrees, 300 at the machine. Out side air temp is compliant as well as the surface temp. 3:00pm They have completed the second lift of asphalt and are now moving to the parking lot for the park.
---	------	---

Comments: