

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20192377  
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Base Lift</b>	Joe Starlin	Passed	Thursday, November 21, 2019

Informational:

1 Misc

11-20-19 Metro Asphalt is doing the work. They have started laying asphalt the average temp out of the truck is 260. The average temp out of the machine is 290. 11:59am They have got the first lift of base on the north side of the road and are now working on laying the south side of the road. Temps are good. Cook, Flatt & Strobel are on site doing all testing requirements. They have been told to let the temp get to 140 degrees before a second lift is applied and to use a tac coat. 4:12pm They have finished laying all the first layer of asphalt and are cleaning up. The third party inspector is still doing testing. Rain is starting to move in. They have the second layer of base placed on the north side down to the park. I have collected asphalt tickets for the day.

**Comments:**