

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182387
Address: 2023 NW SHAMROCK AVE, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Not Ready	Wednesday, March 11, 2020

Corrective Action Required:	
1 THE FOLLOWING AREAS ARE APPROVED	1 HOUR SEPARATION WALL BETWEEN SLEEPING ROOMS- TOP OUT TO ROOF DECK DOWN TO CEILING HEIGHT. OK TO INSULATE AND ROCK BOTH SIDES DOWN TO CEILING HEIGHTS.

Corrective Action Required:	ONE HAS BEEN INSTALLED TO THIS POINT
2 Misc	not ready - installing sheet rock without approval. installing mud and tape at fire wall without fire caulk 1st. no wall rough complete on interior., no above ceiling inspection performed. removed rock from 1 room for inspection. One side wall rock not allowed.

Comments: