

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182607
Address: 829 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Mark Harding	Partial	Wednesday, March 11, 2020

Corrective Action Required:

1	FOURTH FLOOR	ALL-ROUGH-COMPELTE
---	--------------	--------------------

Corrective Action Required:

2	THIRD FLOOR	ALL-ROUGH COMPLETE
---	-------------	--------------------

Corrective Action Required:

3	THE FOLLOWING AREAS ARE APPROVED	OK TO COVER FRAMING & SYSTEMS TO BE CONCEALED AT ELEVATOR: WALLS ONLY AT MECH / ELEVATOR MACHINE RMS AT BASEMENT; ELEVATOR SHAFT FULL HEIGHT OK FOR GWB AT SHAFT FACE
---	----------------------------------	---

>>>>

OK TO COVER WHEN READY FRAMING & SYSTEMS TO BE ENCLOSED AT UNDERSIDE OF BALCONY PLATFORMS AT: 4TH, 3RD, 2ND, 1ST FLOORS;

>>>>

OK TO HANG GWB AT STAIRWELL FACE AND BACKSIDE BETWEEN JOISTS AT DOUBLE-WYTHE STAIRWELL WALLS:

SOUTH STAIR #1: FACE AND BACKSIDE BETWEEN JOISTS AT DOUBLE-WYTHE STAIRWELL WALLS 1ST FLOOR, 2ND FLOOR, 3RD FLOOR, 4TH FLOOR; BASEMENT NORTH & EAST WALLS; LOW CEILINGS AT 4TH FLR;

NORTH STAIR #2: FACE AND BACKSIDE BETWEEN JOISTS AT DOUBLE-WYTHE STAIRWELL WALLS: BASEMENT LEVEL; 1ST FLOOR; 2ND FLOOR; 3RD FLOOR;

Corrective Action Required:	LOW CEILINGS AT 4TH FLR;
4 SECOND FLOOR	CORRECTIONS MADE DURING INSPECTION , FOLLOW UP AT INSULATION.

Comments: