

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192191

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081840
NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Base Lift	Joe Starlin	Partial	Wednesday, March 11, 2020

Informational:

1 Misc

12-4-19 8:53am The first trucks are here to start laying the asphalt. They have started at Lowenstein by the park. Larry had to repair manhole D2 so that it would be on grade. 1:54pm Mike with CFS has informed me that all testing is going good. They are turning the corner at the north end of the site and will be laying asphalt heading to the east.

Informational:

2 Misc

12-6-19 They have laid the asphalt down to Pryor. CFS was on site doing testing and said all tests and temps were good.

Informational:

3 Misc

3-11-20 They have milled out the bad base at Private Road A and Pryor along with the surface for the turn lane on Pryor for Lowenstein. They will be laying new base asphalt on Private Road A. CFS is on site and will be doing gradation test and density test on the asphalt. Mike for CFS did probes on the subgrade and confirmed that it was solid. 3:01pm They have poured the base asphalt on private road A. I have collected all the tickets but one. Mike with CFS has one of the tickets.

Comments:

