

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192191

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081840
NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Proof Roll	Joe Starlin	Partial	Wednesday, December 04, 2019

Informational:

1 Misc

12-3-19 At 1pm John Jackson did a proof roll and failed three spots on the road at the west end of the site. They made corrections. Joe Starlin did a second proof roll at 4:30pm. Two of the three spots failed again. We will perform a third proof roll on 12-4-19 in the afternoon.

Informational:

2 Misc

12-4-19 We proof rolled the west side corrections and are now going to the north side of the site to proof roll the east west road that leads to Pryor. Everything east of C-1 manhole has failed and will need corrections.

Comments: