

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192191

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081840
NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Joe Starlin	Partial	Wednesday, November 13, 2019

Informational:

1	Misc	11-11-19 They placed approximately 50ft of water line across the road on the north end of the site. They will need to have compaction test done.
---	------	--

Informational:

2	Misc	11-13-19 9:34am They installed approximately 220ft of water Line yesterday. Today they have 20ft installed and are waiting on the surveyors. They will be pouring kickers around 12pm. They have approximately 200ft of water line installed and are working on hydrants.
---	------	---

Comments: