## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRSUBD20192191

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW

PRYOR RD, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081840 NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

**DE - Water Line - Construction** Joe Starlin Partial Wednesday,

Inspection November 20, 2019

Informational:

1 Misc 11-18-19 10:25am They are digging on the east side of Pryor rd to get to the

water main. They plan on boarding under Pryor tomorrow 11-19-19. 2:30pm

They are on the west side of Pryor digging to the water main.

Informational:

2 Misc 11-14-19 8:01am They are currently working on placing water line in on the

west side of the appartment site. 10:01am They are installling there 17th stick of water line. 4:11pm They have installed over 1000ft of water line.

Informational:

3 Misc 11-13-19 9:34am They installled approximately 220ft of water Line yesterday.

Today they have 20ft installed and are waiting on the surveyors. They will be pouring kickers around 12pm. They have approximately 200ft of water line

installed and are working on hydrants.

Informational:

4 Misc 11-11-19 They placed approximately 50ft of water line across the road on the

north end of the site. They will need to have compaction test done.

Informational:

5 Misc 11-19-19 They are laying out water line to install running east and west at the

north end of the site. Matt is the Forman in charge of the work today.

Informational:

6 Misc Joe Starlin 11/20/2019 6:42 AM They started on the water line on the north side of the site running along the road that leads to Pryor.

**Comments:**