

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192191

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081840
NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb - Proof Roll	Joe Starlin	Partial	Tuesday, November 26, 2019

Informational:

1 Misc

11-21-19 4:11pm The private roads passed a proof roll with the exception of the curb line on the north east side of the site.

Informational:

2 Misc

11-25-19 We are proof rolling at the north east side of the site. There are two sections of curb line that need proof rolled. We will be starting at storm box J-3.1 going down hill to Pryor, then from Pryor up hill to J-3 storm box.
3:15pm There are two corrections that need make. One on each side. Then we will proof roll again.

Informational:

3 Misc

11-26-19 1:44pm The proof roll passed with a small correction being made at box J-3.

Comments: