

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192191

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081840
NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Joe Starlin	Partial	Tuesday, December 10, 2019

Informational:

1	Misc	11-20-19 11:06AM Rudy's crew are working on the east side of Pryor for the boar. Matt's crew are installing water line on the north east side of the site. They have approximately 140ft installed. They will be down to Pryor Rd. At the end of the day.
---	------	---

Informational:

2	Misc	11-21-19 10:16am They are prepping pipe to install under Pryor rd after the boar is complete.
---	------	---

Informational:

3	Misc	11-21-19 10:16am They are prepping pipe to install under Pryor rd after the boar is complete.
---	------	---

Informational:

4	Misc	11-22-19 They have set the vault by Pryor and have ran all the water line under Pryor for the tie in. They made a correction on a valve that was going to be in the curb line.
---	------	--

Informational:

5	Misc	11-25-19 8:11am They are digging out to installing water line coming out of the vault at Pryor rd. 10:34am They have everything tied in. They will be pouring kickers at 3pm today.
---	------	---

Informational:

6	Misc	Joe Starlin 11/20/2019 6:42 AM They started on the water line on the north side of the site running along the road that leads to Pryor.
Informational:		
7	Misc	11-19-19 They are laying out water line to install running east and west at the north end of the site. Matt is the Forman in charge of the work today.
Informational:		
8	Misc	11-11-19 They placed approximately 50ft of water line across the road on the north end of the site. They will need to have compaction test done.
Informational:		
9	Misc	11-13-19 9:34am They installed approximately 220ft of water Line yesterday. Today they have 20ft installed and are waiting on the surveyors. They will be pouring kickers around 12pm. They have approximately 200ft of water line installed and are working on hydrants.
Informational:		
10	Misc	11-14-19 8:01am They are currently working on placing water line in on the west side of the apartment site. 10:01am They are installling there 17th stick of water line. 4:11pm They have installed over 1000ft of water line.
Informational:		
11	Misc	11-18-19 10:25am They are digging on the east side of Pryor rd to get to the water main. They plan on boarding under Pryor tomorrow 11-19-19. 2:30pm They are on the west side of Pryor digging to the water main.
Informational:		
12	Misc	11-26-19 1:47pm They are prepping for the water tie in tonight at 11pm.
Informational:		
13	Misc	11-27-19 We shut the valves for the water main at 11pm. There were two more fire hydrants effected and Jack Stack BBQ. 12:17am They have cut out the section of water main and are now working on placing in the tee. They have bleach and granule chlorine on site to be used. 1:52am The tie-in is complete and we are flushing the main. 2:40am The main is flushed and the crew are picking up there equipment and covering the hole.
Informational:		
14	Misc	12-2-19 8:29am Rudys crew are digging out to install construction taps for water testing. They have found out the water has been turned on and we need to make sure that the valve was not turned on at Pryor. This would flush are chlorine out that is in the pipe under Pryor.
Informational:		
15	Misc	12-3-19 Rudy and his crew were prepping for the chlorine to go into the line. 10:57am The waterline is chlorinated.
Informational:		
16	Misc	12-6-19 11:06am They have approximately 360ft of waterline installed running from the south end at Lowenstein heading north. They still need to install the vault at the south end.
Informational:		
17	Misc	12-9-19 8:30am They are digging out for the vault on the south end of the site. We are at the north end of the site on the corner of the A road to flush the chlorine out of the waterline. The waterline is flushed coming from Lowenstein and we are flushing from Pryor now. The water line is flushed and we will start pulling samples on 12-10-19. They now have the vault set and waterline ran to it. They are pouring thrust blocks and will cover them with blankets.

Comments: