

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20192191

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW  
PRYOR RD, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081840  
NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb New/Replacement</b>	Joe Starlin	Partial	Monday, December 02, 2019

Informational:

1 Misc

11-26-19 9:04am They have started pouring curb on the east west rd. They are using the curb machine and have CFS doing all test. There will be field cures for the curb.

Informational:

2 Misc

11-26-19 9:04am They have started pouring curb on the east west rd. They are using the curb machine and have CFS doing all test. There will be field cures for the curb. 1:30pm They have poured the curb on the south west side that leads to Lowenstein.

Informational:

3 Misc

11-26-19 9:04am They have started pouring curb on the east west rd. They are using the curb machine and have CFS doing all test. There will be field cures for the curb. 1:30pm They have poured the curb on the south west side that leads to Lowenstein.

Informational:

4 Misc

12-2-19 8:47am They are setting up the throats for the storm boxes and will be pouring them later today when the temp gets above freezing. 2:06pm They have three throats poured and will have six total for the day. They are using an excelerator to help the concrete set up.

**Comments:**