

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192191

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081840
NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Joe Starlin	Partial	Thursday, November 21, 2019

Informational:

1	Misc	11-18-19 10:25am They are digging on the east side of Pryor rd to get to the water main. They plan on boarding under Pryor tomorrow 11-19-19. 2:30pm They are on the west side of Pryor digging to the water main.
---	------	--

Informational:

2	Misc	11-14-19 8:01am They are currently working on placing water line in on the west side of the apartment site. 10:01am They are installling there 17th stick of water line. 4:11pm They have installed over 1000ft of water line.
---	------	--

Informational:

3	Misc	11-13-19 9:34am They installled approximately 220ft of water Line yesterday. Today they have 20ft installed and are waiting on the surveyors. They will be pouring kickers around 12pm. They have approximately 200ft of water line installed and are working on hydrants.
---	------	--

Informational:

4	Misc	11-11-19 They placed approximately 50ft of water line across the road on the north end of the site. They will need to have compaction test done.
---	------	--

Informational:

5	Misc	11-19-19 They are laying out water line to install running east and west at the north end of the site. Matt is the Forman in charge of the work today.
---	------	--

Informational:

6 Misc

Joe Starlin 11/20/2019 6:42 AM They started on the water line on the north side of the site running along the road that leads to Pryor.

Informational:

7 Misc

11-20-19 11:06AM Rudy's crew are working on the east side of Pryor for the boar. Matt's crew are installing water line on the north east side of the site. They have approximately 140ft installed. They will be down to Pryor Rd. At the end of the day.

Informational:

8 Misc

11-21-19 10:16am They are prepping pipe to install under Pryor rd after the boar is complete.

Informational:

9 Misc

11-21-19 10:16am They are prepping pipe to install under Pryor rd after the boar is complete.

Comments: