

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192650

Address: 855 NE WOODS CHAPEL RD, Unit:IR, LEES SUMMIT, MO 64064855 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064851 NE WOODS CHAPEL RD, Unit:IR, LEES SUMMIT, MO 64064851 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John Jackson	Passed	Thursday, November 14, 2019

Informational:

1 Misc Contractor (Bair Excavating) installed 3/11 deg bends, 3/22 deg bends & 2/45 deg bends on replacement waterline. Backing thrust blocks will be poured tomorrow. Contractor installed approximately 80' of 8" pipe with fittings.

Informational:

2 Misc Contractor complete construction of replacement 8" PVC line with DIP bends just short of the two Tie-in location.

Informational:

3 Misc Approximately 5 thrust blocks were poured behind water main bends. Contractor will complete thrust blocks on another date.

Informational:

4 Misc Contractor chlorinated water line .

Informational:

5 Misc 2 Tie-in for the new 8" water main. Tie-in happen Saturday night @ 10pm 11/9/19. Notifications were sent to inform all essential parties.

Informational:

6 Misc Contractor installed install water meters for future Coffee Shop and Taco Bell. Taps were done performed by LS Water Department.

Comments: