

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192650

Address: 855 NE WOODS CHAPEL RD, Unit:IR, LEES SUMMIT, MO 64064855 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064851 NE WOODS CHAPEL RD, Unit:IR, LEES SUMMIT, MO 64064851 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John Jackson	Partial	Thursday, October 24, 2019

Informational:

1 Misc

Contractor (Bair Excavating) installed 3/11 deg bends, 3/22 deg bends & 2/45 deg bends on replacement waterline. Backing thrust blocks will be poured tomorrow. Contractor installed approximately 80' of 8" pipe with fittings.

Comments: