

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20193057
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	John Jackson	Partial	Friday, March 13, 2020

Informational:

1 Misc

Contractor connected to the existing manhole as per plans C501. Boot and pipe was installed. Coring was done on the manhole on 2/13/20. CP contractors or continually pumping water and breaking rock which has slowed progress.

Informational:

2 Misc

Continued installing 8" Sanitary line as per plans sheet C501. Project plans show approximately 188' of 8" PVC (SDR-26) Contractor began installation of Manhole (s-5) 3/3/20.

Informational:

3 Misc

Contractor restarted installation of storm line 500 on 3/4/20. As of today Nyloplast 502,503 & 504 have been installed.

Comments: