

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182387
Address: 2023 NW SHAMROCK AVE, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Partial	Friday, March 13, 2020

Corrective Action Required:

1	THE FOLLOWING AREAS ARE APPROVED	1HOUR SEPARATION WALL BETWEEN SLEEPING ROOMS- TOP OUT TO ROOF DECK DOWN TO CEILING HEIGHT. OK TO INSULATE AND ROCK BOTH SIDES DOWN TO CEILING HEIGHTS. --ABOVE TRUSS HEIGHT-- FIREWALLS AROUND BUNK ROOMS OK TO MUD AND TAP, 5 AREAS NEED RE-INSPECTED. OK TO SPRAY ROOF DECK INSULATION TO WALL.
---	--	---

Comments: