

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192218
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	Joe Starlin	Partial	Wednesday, January 15, 2020

Informational:	
1 Misc	1-6-2020 10:04am Sapp has not started work on the curb replacement yet.
Informational:	
2 Misc	1-9-20 They have all the curb replaced in the park. The section in front of the restrooms still needs poured.
Informational:	
3 Misc	1-15-20 9:30am Richard with ESS is setting up the curb in front of the restrooms and will be pouring in the afternoon. 2:34pm They have poured the curb and are working on finishing.

Comments: