

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20200653
Address: 787 NE RICE RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Khanh Nguyen	Partial	Tuesday, March 17, 2020

Partial Correction:

1	Misc	2 HR FIREWALL: OK TO APPLY 1ST LAYER OF 5/8" TYPE X GB. SCREW @ 24" OC
		*HAVE ARCHITECT OK THE 4 LAYERS APPLY AT CEILING SOFFIT
		*UL WALL INFO: 1ST AND 2ND LAYER SCREW @ 24", 3RD LAYER @ 16". MIN.
		STAGGER LAYERS VERTICAL 16" AND HOR. 12"

Comments: