CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSITE20192218Address:1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspectio	n:	Inspector:	Outcome:	Date:
DE - Curb	- Proof Roll	Joe Starlin	Passed	Thursday, November 21, 2019
Informational:				
1	Misc	11-13-19 3:55pm The proof roll was to be at 3pm. The truck for the proof roll showed up at 3:54pm. We proof rolled the west side of the parking lot curb line. The intire line pumped so it is a fail. It needs more cure time.		
Informational:				
2	Misc	11-14-19 The curb proof roll has passed everywhere with the exception of the drive across from the park.		

Comments: