

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20192218  
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb - Proof Roll</b>	Joe Starlin	Partial	Thursday, November 14, 2019

Informational:

1	Misc	11-13-19 3:55pm The proof roll was to be at 3pm. The truck for the proof roll showed up at 3:54pm. We proof rolled the west side of the parking lot curb line. The intire line pumped so it is a fail. It needs more cure time.
---	------	---

Informational:

2	Misc	11-14-19 The curb proof roll has passed everywhere with the exception of the drive across from the park.
---	------	--

**Comments:**