

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192218
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb - Proof Roll	Joe Starlin	Partial	Wednesday, November 13, 2019

Informational:

1	Misc	11-13-19 3:55pm The proof roll was to be at 3pm. The truck for the proof roll showed up at 3:54pm. We proof rolled the west side of the parking lot curb line. The intire line pumped so it is a fail. It needs more cure time.
---	------	---

Comments: