

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192218
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Joe Starlin	Partial	Thursday, November 07, 2019

Informational: 1 Misc	11-5-19 They are setting up sidewalk forms around the pond. They have been told to stay ADA compliant and use white cure. They are planning to pour tomorrow. The temp is going to drop below freezing so they have been told to cover all concrete with blankets.
Informational: 2 Misc	11-6-19 11:06am They are waiting on concrete, to pour the shared use path. They need to adjust there forms for six inch concrete for around the pond per plan. 3:05pm They reached the header and are now setting forms for the pond path. I have all concrete tickets.
Informational: 3 Misc	11-7-19 8:22am They are setting forms at this time for the walking path that goes around the pond.

Comments: