

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20184050
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Erosion Sediment Control (ESC) Inspection	John DiMauro	Failed	Tuesday, March 17, 2020

Corrective Action Required:
7 Misc

EROSION CONTROL INSPECTION FAILED

There are areas on site where the erosion control devices have failed and need to be corrected.

Clean silt and mud from the inlet protection devices and install them according to the City of Lee's Summit standards. The inlet protection devices need to be blocked behind them to prevent clogging of the inlets and they need to extend far enough on both sides of the inlet to be effective.

Silt fence or other acceptable measures need to be installed along SW KLINE AVE at the entrance of the silt to stop silt and mud from running down the sidewalk and on the existing residential properties. Photos of the wash out are uploaded to the system.

Comments: