

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20192551  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	John Jackson	Partial	Tuesday, March 17, 2020

Informational:

1	Misc	Tie-in to the 20" existing main 20" & 12" Butterfly Valve, 20"X12" Tee, 2 (2 all steel threads) were bolt to 12" valves, 2/22.5 deg bends. 11' between 12" valve 22.5 deg bend and 12' to the second 22.5 deg bend. All fitt were mega lugged.
---	------	--

Informational:

2	Misc	Thurst blocks were poured behind bends and fire hydrant on 8" Line 2.
---	------	---

Informational:

3	Misc	Contractor poured straddle block on 8" line 3/13/20. Contractor continued to work Public water line to prepare for testing. Pressure test pass and contractor work to chlorine water main 3/17/20.
---	------	--

**Comments:**