

Inspection Summary

Permit #: PRSITE20200304, Development - Site

Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Wednesday, March 18, 2020

Informational

1 3-13-20 8:43am They have board out the storm box and set the pipe. They have poured the collar. They have two sections of storm install at this time. 2:15pm They have a total of 11 sticks installed.

Informational

2 3-17-20 They have installed storm pipe up to box 107. They are pouring the collar and invert after 5pm.

Comments: