

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200304
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--------------------------|-------------|----------|---------------------------|
| DE - Storm - Pipe | Joe Starlin | Partial | Wednesday, March 18, 2020 |

Informational:
1 Misc 3-13-20 8:43am They have boarded out the storm box and set the pipe. They have poured the collar. They have two sections of storm install at this time. 2:15pm They have a total of 11 sticks installed.

Informational:
2 Misc 3-17-20 They have installed storm pipe up to box 107. They are pouring the collar and invert after 5pm.

Comments: