

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Surface Course	Joe Starlin	Partial	Tuesday, October 01, 2019

Informational:

1	Misc	7-23-19 The first truck arrived at 8:10am
---	------	---

Informational:

2	Misc	7-23-19 The first truck arrived at 8:10am. Temperatures are in spec coming out of the truck, average truckload is 30 ton. I talked to the Forman for Musselman & Hall about the ADA parking he said we would address it at a later date. 6:29pm They are pulling off the header now. 6:40pm just received the load tickets.
---	------	---

Informational:

3	Misc	10-1-19 8:35am They have the north end of the site sprayed with tac. They will be laying the surface after they move there equipment into place. They are laying asphalt at the north west end of the site. 11:42am they are working on the road in front of building 5. 1:57pm They are at the north east side of the site now. Tuck temps are averaging 245 degrees.
---	------	--

Comments: