

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Joe Starlin	Partial	Friday, October 04, 2019

Informational: 1 Misc	5-15-19 The Sapp crew set forms to spec. Aggregate was compacted. They were informed to keep in compliance with ADA requirements and city spec.
Informational: 2 Misc	6-11-19 All sidewalk is ADA compliant except for one panel on the east side that comes into the approach. This panel was checked twice with myself and Bob Burns and will need replaced.
Informational: 3 Misc	8-28-19 They are setting up for sidewalk on the south side of the site. They needed some direction on ADA.
Informational: 4 Misc	10-3-19 2:11PM They are setting up sidewalk around the dumpster. This does have a ADA ramp. They are planning on pouring tomorrow.
Informational: 5 Misc	10-4-19 They have poured the sidewalk by the dumpster, it still needs cured. I will check it for ADA compliance after it has set up.

Comments: