

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20183167  
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                         | Inspector:  | Outcome: | Date:                       |
|-------------------------------------|-------------|----------|-----------------------------|
| <b>DE - Street - Surface Course</b> | Joe Starlin | Partial  | Wednesday, October 02, 2019 |

Informational:

|   |      |   |
|---|------|---|
| 1 | Misc | 7-23-19 The first truck arrived at 8:10am |
|---|------|---|

Informational:

|   |      |   |
|---|------|---|
| 2 | Misc | 7-23-19 The first truck arrived at 8:10am. Temperatures are in spec coming out of the truck, average truckload is 30 ton. I talked to the Forman for Musselman & Hall about the ADA parking he said we would address it at a later date. 6:29pm They are pulling off the header now. 6:40pm just received the load tickets. |
|---|------|---|

Informational:

|   |      |  |
|---|------|--|
| 3 | Misc | 10-1-19 8:35am They have the north end of the site sprayed with tac. They will be laying the surface after they move there equipment into place. They are laying asphalt at the north west end of the site. 11:42am they are working on the road in front of building 5. 1:57pm They are at the north east side of the site now. Tuck temps are averaging 245 degrees. |
|---|------|--|

Informational:

|   |      |   |
|---|------|---|
| 4 | Misc | 10-2-19 8:23am The parking lot has the top coat on except for the entrance lane on the north end of the site. They have the lane tac coated and are waiting on asphalt. 9:55am They have finished the lane and all surface is complete. I have collected all tickets from Musselman & Hall Contractors. |
|---|------|---|

Comments:

